

SCHEDULE NOTICE

Reservoir Fill Line, Utilities and Road Upgrades

September 8th, 2026

Dear Residents,

The Reservoir Fill Line, Utilities and Road Upgrades project has made strong progress, with the underground utility work now complete – which includes the watermain, storm sewers, and sanitary sewers. The remaining work is focused on road base preparation, curb and sidewalk concrete, finalizing work to Tunasa Drive and Tunasa Crescent driveways, and paving and restoration works. We are on steady track towards completion of this project, despite variable weather conditions which have caused some delays for concrete pouring. Please take a look at our expected timeline for the remaining work to be completed, which may be subject to change to due to weather conditions or other factors.

Milestone	Estimated Completion
Underground utilities (water, storm, sanitary)	Complete
Road base preparation and gravels	Complete
Curb & gutter Installations	Complete on Tunasa Drive Carrier & Tunasa Crescent September 8-10 th .
Sidewalk preparation and pouring	September 9-12 th Tunasa Drive September 14-17 th Tunasa & Carrier Crescent.
Asphalt Paving	Starting October 1st (~5 days)
Restoration work and seeding for disturbed areas.	October 5 th (~10 days)
Pavement markings	October 8 th (2 days)

We thank the community for the cooperation and patience throughout this project.

Sincerely,
Dawson Civil